



The following is a listing of the known projects and their expected impact during the next month. Additional questions can be directed to the Engineering Division of the Public Administrative Services Department at 427-5513 or [email](#).

N. Fairfield Road at I-675

The Ohio Department of Transportation has awarded a construction contract to add a northbound right-turn lane on N. Fairfield Road at the northbound I-675 ramp as well as the reconstruction of the traffic signals at the northbound ramps and at the southbound I-675 exit ramp. The widening work along N. Fairfield Road was completed late last year, and the new traffic signals at the ramps were activated in June. All that remains to be completed on this project is the final restoration work.

Beavercreek Signals Project – Part II

The City has awarded a \$1.6 million construction contract for this signal improvement project that will impact 31 intersections throughout the City. This project includes the upgrading of traffic signal equipment along segments of N. Fairfield Road, Pentagon Blvd., Grange Hall Road, Col. Glenn Highway, and Dayton-Xenia Road. This project will replace traffic signal controllers and other equipment, install battery backup systems, replace traffic signal heads, upgrade curb ramps and install fiber optic cable between signals to improve coordination and traffic flow along some of the City busiest corridors. This project also includes a new signal at Dayton-Xenia Road and Stedman Lane, and the reconstruction of the signal at Dayton-Xenia and Longview Street.

The contractor has completed the majority of the work on this project. Remaining to be completed are the connection of a hand full of signals to the new fiber optic network, the fine tuning of the new system timings, and the completion of a handful of other minor work items. This new traffic signal system is expected to be fully operational by the end of the month.

US 35 at Factory Road Traffic Signal Replacement

The Ohio Department of Transportation (ODOT) awarded a construction contract in September for the reconstruction of the existing traffic signal at the intersection of US 35 and Factory Road. Work on this project commenced in March and is expected to continue into the summer.

2013 Resurfacing Program

The work on the City's annual resurfacing program has been completed well under budget. Because the final cost of this work was less than what was anticipated, the Engineering Division is currently working on having the contractor perform additional paving work to fully utilize the funding budgeted for this project. The list of additional streets to be paved this year is here.

New Germany-Trebein Road Widening Project

The City has recently awarded a construction contract for the widening and reconstruction of New Germany-Trebein Road between Bent Creek Court and Varner Drive to the RB Jergens Company. This project will improve driver sight lines, widen the roadway to three lanes, and a grass island will be added to the roadway in the vicinity of the golf course. The portion of the New Germany-Trebein Road along the golf course was scheduled to be closed for a 60 day period. This closure began on May 20th, and the roadway is now scheduled to be reopened on July 22nd due to some rain days that occurred during this closure. Beginning the week of July 22nd, the contractor will begin the installation of storm sewer and roadway widening work between Wyndham Drive and Varner Drive. This portion of the project is planned to be construction with the roadway remaining open to traffic.

Factory Road Reconstruction Project

The City has awarded a construction contract for the reconstruction and widening of Factory Road from Dayton-Xenia Road to the entrance to Nutter Park. This project includes the installation of curb and gutter along both sides of the roadway, with a sidewalk along the west side of Factory Road. Additionally, this project will reconstruct the section of Factory Road by Richmar Drive to improve driver sight lines.

Work on this project began in early July and the contractor is planning on closing Factory Road in the vicinity of Richmar Drive for a 14 day period. This closure is scheduled to begin on Monday, July 22nd, and while this detour is in place a detour will be posted. Following the reopening of the roadway, the remainder of the roadway improvements will be completed by the contractor with the roadway open to traffic.

Senior Center Parking Lot Lighting Project

The City and Greene County have awarded a construction contract for the installation of additional lighting in the Senior Center parking lot. The project includes the installation of five (5) new lighting fixtures that will match the fixtures that were installed in 2012. Work on this project is expected to begin in late July, or early August.